



CLIENT: Anderson Engineering of Minnesota, L.L.C.

PROJECT NUMBER: 21175.12

DATE OF SAMPLING: 12/22/2023

DATE OF REPORT: 1/5/2024

PROJECT: Lead Paint Testing at the St. Cloud VA Health Care System – West Main Steam Line Project

Landmark Environmental LLC (Landmark) was retained by Anderson Engineering of Minnesota, L.L.C. (the Client) to perform lead-based paint testing (Testing) as part of a project at the St. Cloud Veterans Affairs (VA) Health Care System (VAHCS) located in St. Cloud, Minnesota (the Property). The Testing was conducted in the western portion of the tunnel system as part of the Replace/Add Steam Mains West Side Campus – St. Cloud VAHCS project (the Project). Tunnels and crawlspaces between manhole 21 and Building 51 were included in the Testing. In the crawlspaces of the buildings, approximately 20 feet on either side of the main steam lines were included in the Testing. A diagram of the locations included in the Testing has been included in this report.

Landmark conducted the Testing on December 22, 2023. All test results are included in the attached sheets. Results that exceeded the OSHA Standards have been transferred to the following table:

Testing Conducted by Landmark Environmental on December 22, 2023

Sample Number	Sample Location	Sample Description	Lead Result (mg/cm ²)
5	Crawlspace 48	White paint on metal pipe	10.1
6	Crawlspace 48	White paint on metal steam pipe hanger	10.1
7	Crawlspace 48	White paint on metal pipe	10.1
8	Tunnel between Buildings 48 & 49	White paint on metal steam pipe hanger	10.1
9	Crawlspace 49	White paint on metal pipe	10.1
10	Crawlspace 49	White paint on metal steam pipe hanger	7.2
13	Tunnel between Buildings 49 & 50	Gray paint on metal steam pipe hanger	3.2
16	Crawlspace 50 by ladder	White paint on metal electric conduit	0.4
18	Tunnel between Buildings 50 & 51	Gray paint on metal steam pipe hanger	7.6
19	Tunnel between Buildings 50 & 51	Gray paint on metal steam pipe hanger beam	0.03
20	Tunnel between Buildings 50 & 51	Gray paint on metal steam pipe hanger	5.0
21	Tunnel between Buildings 50 & 51	Gray paint on metal steam pipe hanger	5.7
23	Crawlspace 51	Gray paint on metal steam pipe hanger	10.1

INTERPRETING PAINT SAMPLING RESULTS

Minnesota Occupational Safety and Health Administration (MNOSHA) has adopted the federal Occupational Safety and Health Administration (OSHA) standards and operates an OSHA approved state plan. This Testing does not meet the Department of Housing and Urban Development (HUD) or Minnesota Department of Health (MDH) definition of a lead paint inspection.

Testing surfaces for lead and establishing "safe" levels of lead content is difficult. The OSHA standard does not identify a lower level of lead content in paint that will eliminate the initial air monitoring requirement. Landmark tested a total of fifteen (15) painted surfaces for lead. Thirteen (13) of these surfaces tested **above** the Occupational Safety and Health Administration (OSHA) guideline of 0.0 milligrams per square centimeter (mg/cm^2). Eleven (11) of these surfaces also tested above the Minnesota Department of Health (MDH)/Environmental Protection Agency (EPA)/ and the Housing and urban Development (HUD) lead paint level of $1.0 \text{ mg}/\text{cm}^2$. Two (2) surfaces tested **at** this OSHA guideline. Additionally, 2 quality control tests were performed during the Testing, and 2 tests were found to be inconclusive (Null). When a Null reading was given, a retest was performed immediately after with a result obtained. If these results are used by a contractor to comply with the OSHA interim lead in construction standard (29 CFR 1926.62), the contractor must evaluate the potential for lead dust or fume generation from all activities which will disturb paint containing **any detectable quantity of lead**.

OSHA Standards apply to any employee disturbing (creating dust or fumes) materials covered with lead-based paint. OSHA regulates lead as an airborne contaminant. Airborne concentrations during disturbance will vary with both the concentration of lead paint and with the operation (manual demolition, sanding, etc.). OSHA requires the contractor to show proof that the operations disturbing lead-based paint in any concentration will not exceed the OSHA Action Level of 30 micrograms of lead per cubic meter of air ($\mu\text{g}/\text{m}^3$) or the OSHA Permissible Exposure limit of $50 \mu\text{g}/\text{m}^3$.

This information is provided as a general approach to compliance with OSHA 29CFR 1926.62. It is not the intent of Landmark that this information applies to all situations involving the standard. The standard should be consulted in all cases, and interpretations verified with OSHA prior to construction.

Landmark is a Certified Lead Firm with the Minnesota Department of Health (License No. LF5321).

A NITON 706A X-Ray Fluorescence field portable analyzer (XRF) was used to conduct lead paint testing in the Project work area where paint was observed. The Performance Characteristic Sheet for this instrument is included in the Appendix. The following information details information on the specific XRF used in this inspection.

XRF Manufacturer	Niton
XRF Model Number	XL706A
XRF Serial Number	89147
XRF Mode of Operation	K + L + Spectra Mode
XRF Source Date	08/26/20
XRF Source Activity	Cadmium 109

The XRF was set on the mode of operation “K+L+Spectra” during the inspection phase of the work. The equipment does not need substrate corrections for brick, concrete drywall, plaster, and wood. Calibration checks were conducted at the beginning, end, and every 4 hours of work.

Conditions

Landmark conducted the Testing and the Report in a manner consistent with the care and skill ordinarily exercised by members of the environmental profession in the community under similar budget and time constraints.

If you have any questions or comments, please contact me at mmeier@landmarkenv.com or at 952-295-9400. Thank you for the opportunity to assist you.

Sincerely,



Mark Meier
 MDH Lead Risk Assessor (LR753)



Sarah Anderson
 MDH Lead Risk Assessor (LR5769)

Attachments



Mark W Meier
Director, Env. Health Div.

m LEAD
DEPARTMENT OF HEALTH Risk Assessor

Licensed by:
State of Minnesota
Department of Health
License No. LR753
Expires 08/14/2024

Mark W Meier
7570 Dallas Ln N
Maple Grove, MN 55311



Faint text below the logo.

Faint text below the first line.

Faint text below the second line.


Faint text below the third line.

Faint text below the fourth line.

Faint text below the fifth line.

Faint text below the sixth line.

Faint text below the seventh line.



S.P. Anderson
Director, Env. Health Div.

m LEAD
DEPARTMENT OF HEALTH Risk Assessor

Licensed by:
State of Minnesota
Department of Health
License No. LR5769
Expires 07/18/2024

Sarah C Anderson
4340 Brook Ln
St Louis Park, MN 55436

**LEAD PAINT TESTING RESULTS
WEST MAIN STEAM LINE PROJECT
ST. CLOUD VAHCS**

TEST #	TIME	FLOOR	BUILDING	COMPONENT	SUBSTRATE	CONDITION	COLOR	RESULT	Action Level	PbC	PbC Error	PbL	PbL Error	PbK	PbK Error	Units	QC
1	12/22/2023 11:07			Calibration						1.52	0	0.25	0	0	0	cps	
2	12/22/2023 11:12			Calibration				Positive	0.0	1	0.1	1	0.1	0.5	0.3	mg/cm2	
3	12/22/2023 11:14			Calibration				Positive	0.0	1	0.1	1	0.1	0.5	0.3	mg/cm2	
4	12/22/2023 11:16			Calibration				Positive	0.0	1	0.1	1	0.1	< LOD	0.45	mg/cm2	
5	12/22/2023 11:26	Crawlspace	48	Pipe	Metal	Solid	White	Positive	0.0	14.3	3.6	10.1	2.1	14.3	3.6	mg/cm2	
6	12/22/2023 11:27	Crawlspace	48	Steam Pipe Hanger	Metal	Solid	White	Positive	0.0	21.4	5.2	10.1	5.1	21.4	5.2	mg/cm2	
7	12/22/2023 11:34	Crawlspace	48	Pipe	Metal	Solid	White	Positive	0.0	12.5	3.2	10.1	2.2	12.5	3.2	mg/cm2	
8	12/22/2023 11:39	Tunnel	48 to 49	Steam Pipe Hanger	Metal	Solid	White	Positive	0.0	11.3	3.8	10	1.8	11.3	3.8	mg/cm2	
9	12/22/2023 11:46	Crawlspace	49	Pipe	Metal	Solid	White	Positive	0.0	14.4	4.4	10.1	2.5	14.4	4.4	mg/cm2	
10	12/22/2023 11:55	Crawlspace	49	Steam Pipe Hanger	Metal	Solid	White	Positive	0.0	6.4	2.8	7.2	1.1	6.4	2.8	mg/cm2	
11	12/22/2023 11:56	Crawlspace	49	Steam Pipe Beam Hanger	Metal	Solid	Gray	Null	0.0	< LOD	0.03	< LOD	0.03	< LOD	5.39	mg/cm2	Null
12	12/22/2023 11:56	Crawlspace	49	Steam Pipe Hanger	Metal	Solid	Gray	Negative	0.0	< LOD	0.03	< LOD	0.03	< LOD	2.7	mg/cm2	
13	12/22/2023 12:08	Tunnel	49 to 50	Steam Pipe Hanger	Metal	Solid	Gray	Positive	0.0	3.2	0.7	3.2	0.7	< LOD	3.6	mg/cm2	
14	12/22/2023 12:18	Crawlspace	50	Steam Pipe Beam Hanger	Metal	Solid	Gray	Negative	0.0	< LOD	0.03	< LOD	0.03	< LOD	1.35	mg/cm2	
15	12/22/2023 12:22	Crawlspace	50	Electrical Conduit (by ladder)	Metal	Peeling	White	Null	0.0	< LOD	0.06	< LOD	0.06	< LOD	2.22	mg/cm2	Null
16	12/22/2023 12:27	Crawlspace	50	Electrical Conduit (by ladder)	Metal	Peeling	White	Positive	0.0	0.4	0.1	0.4	0.1	< LOD	2.4	mg/cm2	
17	12/22/2023 12:28	Crawlspace	50	Electrical Conduit (by ladder)	Metal	Peeling	White	Positive	0.0	0.3	0.08	0.3	0.08	< LOD	1.35	mg/cm2	QC
18	12/22/2023 12:40	Tunnel	50 to 51	Steam Pipe Hanger	Metal	Solid	Gray	Positive	0.0	8	3.3	7.6	1.9	8	3.3	mg/cm2	
19	12/22/2023 12:44	Tunnel	50 to 51	Steam Pipe Beam Hanger	Metal	Solid	Gray	Positive	0.0	0.03	0.02	0.03	0.02	< LOD	1.05	mg/cm2	
20	12/22/2023 12:46	Tunnel	50 to 51	Steam Pipe Hanger	Metal	Solid	Gray	Positive	0.0	4.6	2.7	5	1	4.6	2.7	mg/cm2	
21	12/22/2023 12:47	Tunnel	50 to 51	Steam Pipe Hanger	Metal	Solid	Gray	Positive	0.0	5.7	2.6	5.7	2.6	< LOD	9.6	mg/cm2	
22	12/22/2023 12:47	Tunnel	50 to 51	Steam Pipe Hanger	Metal	Solid	Gray	Positive	0.0	4.5	2.5	5.5	1.1	4.5	2.5	mg/cm2	QC
23	12/22/2023 12:57	Crawlspace	51	Steam Pipe Hanger	Metal	Solid	Gray	Positive	0.0	14.5	3.3	10.1	2.3	14.5	3.3	mg/cm2	
24	12/22/2023 13:25			Calibration				Positive	0.0	1	0.1	1	0.1	0.9	0.2	mg/cm2	

**LEAD PAINT TESTING RESULTS
WEST MAIN STEAM LINE PROJECT
ST. CLOUD VAHCS**

TEST #	TIME	FLOOR	BUILDING	COMPONENT	SUBSTRATE	CONDITION	COLOR	RESULT	Action Level	PbC	PbC Error	PbL	PbL Error	PbK	PbK Error	Units	QC
25	12/22/2023 13:26			Calibration				Null	0.0	1	0.1	1	0.1	0.8	0.3	mg/cm2	
26	12/22/2023 13:27			Calibration				Null	0.0	1	0.1	1	0.1	0.9	0.4	mg/cm2	
27	12/22/2023 13:28			Calibration				Negative	0.0	< LOD	0.03	< LOD	0.03	< LOD	0.62	mg/cm2	

