

Pre-Construction Risk Assessment

Project Title: Upgrade Mental Health Lockward

Project Location: Ft. Meade VA Medical Center - 148D

Project Coordinator: Trenton Seidel

Assessment Date: 11/2/22

Planned Start Date (Qtr/FY): 2/22

Safety/Life Safety Risk Assessment - Safety Officer should be involved in the design/planning of all projects

Y	N	CONSTRUCTION ACTIVITY	If NO, indicate ILSM from below list or describe other intervention
<input checked="" type="radio"/>	<input type="radio"/>	Will exit egress routes from occupied areas remain unchanged?	
<input checked="" type="radio"/>	<input type="radio"/>	Will exit stairs remain unobstructed & fire separated?	
<input checked="" type="radio"/>	<input type="radio"/>	Will fire & smoke compartments remain intact & unchanged?	
<input type="radio"/>	<input checked="" type="radio"/>	Will fire alarm detection systems remain functional & unimpaired?	A,B,C,D,E,J,
<input type="radio"/>	<input checked="" type="radio"/>	Will fire suppression systems remain functional & unimpaired?	A,B,C,D,E,J,N
<input checked="" type="radio"/>	<input type="radio"/>	Will construction area be separated by non-combustible smoke tight partitions?	
<input checked="" type="radio"/>	<input type="radio"/>	Will access to emergency department remain unobstructed?	
<input checked="" type="radio"/>	<input type="radio"/>	Will emergency access by fire department remain unobstructed?	
<input checked="" type="radio"/>	<input type="radio"/>	Will the construction area have two remote exits?	
Y	N	CONSTRUCTION ACTIVITY	If YES, indicate ILSM from below list or describe other intervention
<input type="radio"/>	<input checked="" type="radio"/>	Will there be excessive distance to exit?	
<input checked="" type="radio"/>	<input type="radio"/>	Will there be impacts to the environment (GEMS concerns)? Hazardous areas unprotected, hazardous waste generated, etc.	dispose of bulbs+ asbestos per regulations
<input checked="" type="radio"/>	<input type="radio"/>	Will there be any anticipated utility shutdowns? (Communications, electrical, heating/cooling, HVAC, medical gases, vacuum, water, server)	Hot Water to south half of 148, HVAC tie-in
<input checked="" type="radio"/>	<input type="radio"/>	Will there be unusual noise levels for adjacent areas?	do not make loud noises from 8pm-9am
<input type="radio"/>	<input checked="" type="radio"/>	Will vibration levels be excessive for hospital machinery to operate properly?	
<input type="radio"/>	<input checked="" type="radio"/>	Will there be conflicts with emergency disaster plan?	
<input type="radio"/>	<input checked="" type="radio"/>	Will the construction compromise security?	

Fire/Safety Officer Signature:Eugene D.
Farmer 203788Digitally signed by Eugene D.
Farmer 203788
Date: 2022.11.02 10:35:22 -06'00'**Safety/Life Safety Additional Requirements and Comments:**

- | | | |
|---|---|---|
| Interim Life Safety Measures (ILSM) | | |
| A. Ensure Egress
B. Emergency Forces Access
C. Fire Department Notification
D. Ensuring Operational Life Safety Systems
E. Temporary Construction | F. Additional Fire Fighting Equipment
G. Control Combustible Loading
H. Conduct 2 Fire Drills Per Shift in All Areas
I. Conduct 2 Fire Drills Per Shift in Local Area
J. Increase Hazard Surveillance | K. Compartmentation Training of Personnel
L. Conduct Organization Training on Life Safety
M. Conduct Additional Training on Incident Response
N. Institute a Fire Watch for Sprinkler Shutdown |

Patient Safety Risk Assessment

Y	N	CONSTRUCTION ACTIVITY
<input checked="" type="radio"/>	<input type="radio"/>	Does this project involve a patient care area?
<input checked="" type="radio"/>	<input type="radio"/>	Is this project adjacent to a patient care area?
<input type="radio"/>	<input checked="" type="radio"/>	Will this project alter patient access/egress to/from the building/patient care area, either temporarily or permanently?

If any are YES, involve the patient safety manager in design/planning, especially with regard to the following items:

Access/ Egress	1. The new/temporary access/egress path should be intuitive, i.e. easy to follow. 2. Signage should be adequate for decreased visual acuity and at appropriate viewing levels for both ambulating and w/c bound patients/visitors.	3. The access/egress path should be smooth, without tripping hazards. 4. The access/egress path should be handicap accessible. 5. For applicable clinical areas, the construction barriers prevent unauthorized patient egress.
Hazardous Areas/ Materials	1. Hazardous areas should not be accessible by patients/visitors. 2. Signage for hazardous areas should be visually adequate (see above).	3. Hazardous chemicals and tools should be stored appropriately to preclude patient/visitor access.
Critical Alarms	Critical clinical alarms should be functional and audible within and adjacent to the construction zone, including but not limited to: a. Emergency Code Systems c. Wander Guard Technology e. Medication/Nutrition Delivery Systems b. Medical Gas alarms (Oxygen, Air, Suction) d. Cardiac and other Vital Sign Monitoring Systems f. Nurse Call Systems	

Patient Safety Officer Signature:Serra K. Schrempf
1521745Digitally signed by Serra K.
Schrempf 1521745
Date: 2022.11.18 10:22:28 -07'00'**Patient Safety Additional Requirements/Comments:**

lock ward to be vacated during construction

Infection Control Risk Assessment

(Match construction activity to patient risk group to determine project class)

CONSTRUCTION ACTIVITY TYPE		PATIENT RISK GROUP	
<input type="radio"/>	A: Inspection, non-invasive activity-includes, not limited to removal of ceiling tiles for inspection (1/50 sq ft), painting (not sanding), wall covering, electrical trim work, minor plumbing, activities which do not generate dust or require cutting of walls or access to ceilings other than for visual inspection.	<input type="radio"/>	Low Risk- (Office Areas)
<input type="radio"/>	B: Small scale, short duration, moderate to high levels-includes but not limited to installation of telephone/computer cabling, access to chase spaces, cutting of walls or ceiling where dust migration can be controlled.	<input checked="" type="radio"/>	Medium Risk- (Cardiology, ECHO, Endoscopy, Nuclear Medicine, Physical Therapy, Radiology/MRI, Respiratory Therapy)
<input checked="" type="radio"/>	C: Work that generates a moderate to high level of dust or requires demolition or removal of any fixed building components or assemblies. Includes but not limited to sanding of walls for painting or wall covering; removal of floor coverings, ceiling tiles, and casework; new wall construction; minor duct work or electrical work above the ceilings; major cabling activity; any activity which cannot be completed in a single work shift.	<input type="radio"/>	High Risk- (CCU, ER, Labor & Delivery, Laboratories (specimen), Newborn Nursery, Outpatient Surgery, Pediatrics, Pharmacy, Post Anesthesia care, Surgical Units)
<input type="radio"/>	D: Major duration and construction activities-Includes, but not limited to: activities that require consecutive work shifts; requires heavy demolition or removal of a complete cabling system; new construction.	<input type="radio"/>	Highest Risk- (Any area caring for Immunocompromised patients, Burn Unit, Cardiac Cath Lab, Central Sterile Supply, ICU, Medical Unit, Negative pressure isolation rooms, Oncology, Operating rooms including C-section)

Project Class	Patient Risk Group	TYPE A	TYPE B	TYPE C	TYPE D
	LOW Risk	I	II	II	III/IV
	MEDIUM Risk	I	II	III	IV
	HIGH Risk	I	II	III/IV	IV
	HIGHEST Risk	II	III/IV	III/IV	IV

During Construction Project		Upon Completion of Project
CLASS I	<ol style="list-style-type: none"> Execute work by methods to minimize raising dust from construction operations. Immediately replace any ceiling tile displaced for visual inspection. 	
CLASS II	<ol style="list-style-type: none"> Include all items from Class I above Provides active means to prevent air-borne dust from dispersing into atmosphere Water mist work surfaces to control dust while cutting. Seal unused doors with duct tape. Block off and seal air vents. Place dust mat at access points of work area. Contain construction waste before transport in tightly covered containers. Isolate HVAC system in areas where work is being performed to prevent contamination of duct system. 	<ol style="list-style-type: none"> Wipe surfaces with disinfectant. Contain construction waste before transport in tightly covered containers. Wet mop and/or vacuum with HEPA filtered vacuum before leaving work area. Remove isolation of HVAC system in areas where work is being performed.
CLASS III	<ol style="list-style-type: none"> Include all items from Class I/II above Involve infection control in design/planning before construction begins. Complete all critical barriers i.e. sheetrock, plywood, plastic, to seal area from non-work area or implement control cube method (cart with plastic covering and sealed connection to work site with HEPA vacuum for vacuuming prior to exit) before construction begins. Maintain negative air pressure within work site utilizing HEPA equipped air filtration units. Cover transport receptacles or carts. Tape covering unless solid lid. 	<ol style="list-style-type: none"> Include all items from Class I/II above Do not remove barriers from work area until completed project is thoroughly cleaned as required by the owner's Safety Department and/or Infection Control Department. Remove barrier materials carefully to minimize spreading of dirt and debris associated with construction. Vacuum work area with HEPA filtered vacuums. Wet mop area with disinfectant
CLASS IV	<ol style="list-style-type: none"> Include all items from Class I/II/III above Involve infection control in design/planning before construction begins. Seal holes, pipes, conduits, and punctures appropriately. If exiting to a patient care area, construct anteroom and require all personnel to pass through this room so they can be vacuumed using a HEPA vacuum cleaner before leaving work site or they can wear cloth or paper coveralls that are removed each time they leave the work site. Walk-off mats are recommended to minimize tracking of heavy dirt and dust from construction areas. Shoe covers may be considered in certain areas. 	<ol style="list-style-type: none"> Include all items from Class I/II/III above

Is there a risk to the Contractor of T.B. exposure? ☐ YES ☒ NOPROJECT CLASS: **CLASS III**

Infection Control Officer Signature:

RUSSELL
SKOVLUNDDigitally signed by RUSSELL
SKOVLUND
Date: 2022.11.21 08:12:42
-07'00'

Infection Control Additional Requirements/Comments:

NOTES:

Clear Form