



QUESTION #	QUESTION RECEIVE DATE	QUESTION ANSWERED DATE	CONTRACTOR QUESTIONS	VA RESPONSES TO QUESTIONS
1	3.31.2022		Please define the opening width and lintel size in the existing wall for the 1st and 2nd levels to the new data center? Reference details AE411- 1 and 2, S230 detail 1, S250 detail 1.	The opening on 1 st floor is via a 7 foot wide opening consisting of two adjoining doors. This is door 1026 as shown on AE411, and door details on page AE602. The opening on 2 nd floor, is via a 6 foot wide opening consisting of two adjoining doors. This is door 201 as shown on page AE411 with door details on AE602. Lintel is not required for the new openings. Openings are in Gyp BD and metal stud wall with metal panel exterior.
2	3.31.2022		Building 1, Telecom Room 037, AD101-01 detail 2, AE 101 detail 2, please provide a cross section of the existing concrete floor and structural requirements?	 <p data-bbox="1318 508 1528 557">Building 1 - C, Sheet 6 - Pipe Tunnel</p> <p data-bbox="1318 548 2095 711">Best we have for anything concrete/structural on the building 1 basement floor is the original detail plan from 1920. Below is a picture of a floor opening from 2017. This may not be exactly what exists under room 037, but may be close.</p> 
3	4.1.2022		Where to send samples to and who would be giving product approval for a potential approved equal on	Submittal approvals are submitted by the GC once project has been awarded. Review and approvals are done after that by

